

Plaquemine Point Shipyard, LLC
1070 River Rd.
Sunshine, LA 70780
225-642-5376 fax 225-642-7756

Barge EIDC 13

Operator: DEVALL BARGE

Transfer system testing data

cargo piping test date: 05/8/17

cargo piping test pressure: 188 psi

relief valve test date: 05/8/17

relieving pressure: 125 psi

pressure gauge test date 05/8/17

Signature: *Nand Early* Date: 05/8/17

Vapor tightness test certification

The above named barge was tested in accordance with the national emission standard for benzene emissions from benzene transfer operations, section 61.304F, and is considered vapor tight.

Test commenced: 10:00 pressure commenced: 16 oz.

Test completed: 10:30 pressure ended: 16 oz.

Signature: *Nand Early* Date: 05/08/17